

















ID	Task Mode	Task Name	Duration	Start	Finish															
						Dec	Qtr 1, 2022		Feb	Mar	Qtr 2, 2022		May	Jun	Qtr 3, 2022		Aug	Sep	Qtr 4, 2022	
1		 Demolition	15 days?	01/02/22	21/02/22															
2		 Site Setup	15 days	01/02/22	21/02/22															
3		 Groundwork	60 days	21/02/22	13/05/22															
4		 walls structure	60 days	21/03/22	10/06/22															
5		 Roof	51 days	02/05/22	10/07/22															
6		 internal walls	50 days	06/06/22	12/08/22															
7		 Plumbing 1st fix	50 days	20/06/22	26/08/22															
8		 Electrical 1st fix	50 days	20/06/22	26/08/22															
9		 Screed dry lining plastering	70 days	04/07/22	07/10/22															
10		 Plumbing 2nd fix	55 days	15/08/22	28/10/22															
11		 Electrical 2nd fix	55 days	15/08/22	28/10/22															
12		 Carpentry 2nd fix	50 days	22/08/22	28/10/22															
13		 Painting	65 days	15/08/22	11/11/22															
14		 Kitchen	55 days	15/08/22	28/10/22															
15		 Landscaping	65 days	15/08/22	11/11/22															

Project: Projec plan  
Date: 28/01/22

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Summary Progress

Page 1